



---

Name: E.L. Miller Elementary School

Date | Time: 06/21/2024

Project Name/Number: Facility Conditions Improvements / 354-35

Principal: Mr. Mark Bryant

School Contact: Mr. Mark Bryant

Area Superintendent: Ateshia Lester

Project Manager: Ryan Fernandez

Architect: CDH Partners

Contractor: Centennial Contractors

---

**Scope of Work: Major Building Systems Replacement, kitchen equipment replacement, and classroom renovations.**

---

**Project Construction Budget: \$7,040,000.00**

---

**Project Schedule:** *(Timeline with target dates where appropriate)*

- Construction Start – 6/1/2023
- Construction Complete - 8/1/2024

---

**Previous Quarter Narrative:**

- Centennial has completed the HVAC renovations for phase 2.

**Next Quarter Narrative:**

- Centennial to repave the parking lot

---

**Project Status/Update:**

- BOE approved the Centennial final change order.

---

**4-Week Look Ahead:**

- DCSD to remove the portable classrooms from the play field.
- Centennial will schedule the repaving of the parking lot to start July 8<sup>th</sup>.

---

**End**