



Name: E.L. Miller Elementary School

Date | Time: 08/09/2024

Project Name/Number: Facility Conditions Improvements / 354-35

Principal: Mr. Mark Bryant

School Contact: Mr. Mark Bryant

Area Superintendent: Ateshia Lester

Project Manager: Ryan Fernandez

Architect: CDH Partners

Contractor: Centennial Contractors

Scope of Work: Major Building Systems Replacement, kitchen equipment replacement, and classroom renovations.

Project Construction Budget: \$7,040,000.00

Project Schedule: *(Timeline with target dates where appropriate)*

- Construction Start – 6/1/2023
- Construction Complete - 8/1/2024

Previous Quarter Narrative:

- Centennial has completed the HVAC renovations for phase 2.

Next Quarter Narrative:

- Centennial to repave the parking lot

Project Status/Update:

- BOE approved the Centennial final change order.

4-Week Look Ahead:

- DCSD removed the portable classrooms from the play field.
- Centennial is complete with the repaving of the parking lot.

End