



Name: Hambrick Elementary School

Date | Time: November 22, 2024

Project Number/Name: 381-35/ Hambrick ES – Replace Existing Paving and add New Parking Spaces

Principal: Ms. Nicole Bullen

School Contact: Ms. Nicole Bullen

Regional Superintendent: Ms. Terri Brown

Project Manager: George Harkness

Architect: Design/Build – F. H. Paschen

Contractor: Design/Build – F. H. Paschen

Scope of Work:

Replacement of existing pavement and add additional parking spaces and other work associated with the Paving.

Project Construction Budget:

\$3,700,000 (Aggregate Total of Five Schools under one project Number.)

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement – November 2023 – April 2024.
 - Design/Construction Start/Finish – May 2024 - December 2025
-

Last Quarter Narrative: (July, August, September) Complete the Paving Design and issue for permitting and approval.

Next Quarter Narrative (October, November, December) Permitting of the complete design, Prep for the start of construction

Project Status/Update:

The Design/Build Contractor is still waiting for permit approval and they are waiting for a response from the County permitting department.

4-Week Look Ahead:

- Design completion
 - Permit submission and Review and Approval
-

End