



Name: Hightower Elementary School

Date | Time: June 21, 2024

Project Name/Number: Hightower ES Roofing Replacement 231-36

Principal: MS Sheila Price

School Contact: MS Sheila Price

Regional Superintendent: Beth Kyle

Project Manager: George Harkness

Architect: Design/Build - SRS

Contractor: Design/Build - SRS

Scope of Work:

Replacement of existing roof and other work associated with the roof replacement. The roofs will be completely replaced. The scope to include the repair and/or replacement of the Condensate Drain Lines and extend the lines to the nearest roof drain.

Project Construction Budget: \$1,029,760.00

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – May 2024.
 - Design/Construction Start – June 2024 - March 2025
-

Previous Quarter Narrative:

Last Quarter Narrative (January, February, and March 2024) – Submitted Approved Contractor Proposal for Board Approval for April 2024 but moved to May Approval.

Next Quarter Narrative (April, May, June 2024) – Board Approval, Contract Execution, Design Start.

Project Status/Update:

The contract continues development by DCSD Contract Compliance to be signed by the Board Chairperson and the Superintendent.

4-Week Look Ahead:

- Contract Execution
- Kickoff Meeting and Issuance of the NTP
- Design Start