



Name: Hightower Elementary School

Date | Time: September 27, 2024

Project Name/Number: Hightower ES Roofing Replacement 231-36

Principal: MS Sheila Price

School Contact: MS Sheila Price

Regional Superintendent: Mr. Derrick Hardy

Project Manager: George Harkness

Architect: Design/Build - SRS

Contractor: Design/Build - SRS

Scope of Work:

Replacement of existing roof and other work associated with the roof replacement. The roofs will be completely replaced. The scope to include the repair and/or replacement of the Condensate Drain Lines and extend the lines to the nearest roof drain.

Project Construction Budget: \$1,029,760.00

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – May 2024.
 - Design/Construction Start/Finish – June 2024 - March 2025
-

Previous Quarter Narrative:

Last Quarter Narrative. (April, May, June 2024) – Board Approval, Contract Execution, Design Start.

Next Quarter Narrative - (July, August, September) Receive Fully Executed Contract and start and complete the design.

Project Status/Update:

The contractor continues to develop the design, currently at 50%, for the roof replacement. Preparing the submittal to the Georgia DOE for review and approval.

4-Week Look Ahead:

- Complete the Design

END