



Facility: Idlewood Elementary Facility

Report Date: 11/22/2024

Project Number - Name: 1059-24-CIP-001 - Idlewood Elementary - HVAC Refresh & Renovation, Update Fire Alarm

Principal: Robin Elder

School Contact: Robin Elder

Area Superintendent: Teri Brown

Project Manager: Mrs. Ashley Wilson

Architect: COOPER CARRY & ASSOCIATES INC

Contractor: BALFOUR BEATTY

Scope of Work:

HVAC Replacement and building renovation

Project Construction Budget:

\$50,000.00

Project Schedule:	Completion Date:
Planning	September-2023
Design Procurement	February-2024
CMAR Procurement	February-2024
Design/Permitting	March-2025
Construction	August-2027

Project Status:

Current Status:

A/E continues working on design.

CM developing cost estimates for DD phase.

Meetings: OAC 11/12; Kitchen 11/20

Site Visits: CM 11/13; Logistics 11/20

4-Week Look Ahead:

- CM to provide DD estimates by mid December.
- AE to provide DD by the end of November.
- Site visit: Abatement 11/21
- NOTE: Construction Project Budget - TBD.