



Facility: Idlewood Elementary Facility

Report Date: 09/27/2024

Project Number - Name: 1059-24-CIP-001 - Idlewood Elementary - HVAC Refresh & Renovation, Update Fire Alarm

Principal: Robin Elder

School Contact: Robin Elder

Area Superintendent: Teri Brown

Project Manager: Mrs. Ashley Wilson

Architect: COOPER CARRY & ASSOCIATES INC

Contractor: BALFOUR BEATTY

Scope of Work:

HVAC Replacement and building renovation

Project Construction Budget:

\$0.00

Project Schedule:	Completion Date:
Planning	September-2023
Design Procurement	February-2024
CMAR Procurement	February-2024
Design/Permitting	March-2025
Construction	August-2027

Project Status:

Current Status:

- A/E began working on DDs pertaining for base scope including DCSD comments.
- A/E and CM are reviewing cost estimates and schedule.
- OAC meeting scheduled 9/27/24.

4-Week Look Ahead:

- A/E and CMaR will finalize estimates and schedule.
- Additional services to be performed; Architect will review information to include in DD sets.
- NOTE: Construction Project Budget - TBD.