



Name: Jolly Elementary School

Date | Time: November 22, 2024

Project Name/Number: Jolly ES Roofing Replacement 236-36

Principal: Mrs. Brenda Roberts

School Contact: Mrs. Brenda Roberts

Regional Superintendent: Ms. Terri Brown

Project Manager: George Harkness

Architect: Design/Build – SRS, Inc.

Contractor: Design/Build – SRS, Inc.

Scope of Work:

Replacement of existing roof and other work associated with the roof replacement.

Project Construction Budget: \$1,937,680.00

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – March 2024.
 - Design/Construction Start/Finish – April 2024 - February 2025
-

Previous Quarter Narrative:

Last Quarter Narrative (July, August, September) – Complete the Roofing Design, receive permits and start work on the roof's replacements.

Next Quarter Narrative – (October, November, December) – Roofing Replacement Starting and Ongoing toward completion.

Project Status/Update:

The contractor's start date continues to be delayed due to the lack of Material. At best they will start work in December. The material for the project once received will be placed on the roof prior to starting the work.

4-Week Look Ahead:

- Start the project – Receive Material and deliver equipment

END



Name: Jolly Elementary School

Date | Time: November 22, 2024

Project Name/Number: Jolly ES – Replace Existing Paving and add New Parking Spaces 381-35

Principal: Mrs. Brenda Roberts

School Contact: Mrs. Brenda Roberts

Regional Superintendent: Ms. Terri Brown

Project Manager: George Harkness

Architect: Design/Build – F. H. Paschen

Contractor: Design/Build – F. H. Paschen

Scope of Work:

Replacement of existing pavement and add additional parking spaces and other work associated with the Paving.

Project Construction Budget:

\$3,700,000 (Aggregate Total of Five Schools under one project Number.)

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –November 2023 – April2024.
 - Design/Construction Start/Finish – May 2024 -December 2025
-

Last Quarter Narrative: (July, August, September) Complete the Paving Design and issue for permitting and approval.

Next Quarter Narrative (October, November, December) Permitting of the complete design, Prep for the start of construction

Project Status/Update:

The Design/Build Contractor is still waiting for permit approval, and they are waiting for a response from the County permitting department.

4-Week Look Ahead:

- Design completion
- Permit submission and Review and Approval
-

End