



Facility: Livsey Elementary Facility

Report Date: 09/27/2024

Project Number - Name: 359-423 - Livsey ES - HVAC replacement

Principal: Shawna Pickett

School Contact: Shawna Pickett

Area Superintendent: Teri Brown

Project Manager: Mrs. Ashley Wilson

Architect: CROFT & ASSOCIATES, P.C.

Contractor: AJAX BUILDING COMPANY LLC

Scope of Work:

HVAC & Renovations

Project Construction Budget:

\$4,950,000.00

Project Schedule:	Completion Date:
Planning	February-2021
Design Procurement	August-2023
Construction Procurement	April-2024
Design/Permitting	October-2024
Construction	December-2026

Project Status:

The following represent the current activities:

- LDP approved.
 - CMaR reviewing design document to provide schedule and pricing.
- OAC Meeting conducted 9/25/24.

4-Week Look Ahead:

- CM provides schedule and GMP.
- NOTE: Project Construction Budget - TBD.