



Name: Oak View ES

Date | Time: November 22, 2024

Project Name/Number: Oak View ES Roof Replacement/25136

Principal: Ms. Sabrina Waters

School Contact: Ms. Sabrina Pressley

Regional Superintendent: Dr. Triscilla Weaver

Project Manager: Carl Henry

Architect: SRS

Contractor: SRS

Scope of Work:

Design Build Roof Replacement.

Project Construction Budget: \$1,923,000.00

Project Schedule: *(Timeline with target dates where appropriate)*

- General Contractor Procurement – October 19, 2023 – December 7, 2023.
- Construction Start – October 8, 2024
- Anticipated to be completed January 30, 2025.

Previous Quarter Narrative:

Last Quarter Narrative (July, August, September 2024): GC executed contract received. Roof replacement design completed.

Next Quarter Narrative:

Next Quarter Narrative (October, November, December 2024): Roof removal and replacement started.

Project Status/Update:

- Completed roof removal and replacement on 85% of building.

4-Week Look Ahead:

- GC continue roof removal and replacement over cafeteria area.

End

Oakview Elementary

Legend



Google Earth

Image Landsat / Copernicus

300 ft