



Name: Stone Mill Elementary School

Date | Time: September 27, 2024

Project Name/Number: Stone Mill ES – Replace Existing Paving and add New Parking Spaces 381-35

Principal: Ms. Alethea Mack

School Contact: MS. Alethea Mack

Regional Superintendent: Mr. Derrick Hardy

Project Manager: George Harkness

Architect: Design/Build – F. H. Paschen

Contractor: Design/Build – F. H. Paschen

Scope of Work:

Replacement of existing pavement and add additional parking spaces and other work associated with the Paving.

Project Construction Budget:

\$3,700,000 (Aggregate Total of Five Schools under one project Number.)

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –November 2023 – April 2024.
- Design/Construction Start/Finish – May 2024 -December 2025

Previous Quarter Narrative:

Last Quarter Narrative (April, May, June 2024) – Contract Execution, Design start and order all Long Lead time items after approval of them by the Architect and DCSD.

Next Quarter Narrative (July, August, September 2024) Complete the Paving Design and issue for permitting and approval

Project Status/Update:

The Design/Build Contractor continues developing the design with the intent to complete the documents by the end of this month and submit the drawings for permitting approval.

4-Week Look Ahead:

- Design completion
- Permit submission and Review

End