



---

Name: Stone Mountain Elementary School

Date | Time: September 27, 2024

Project Name/Number: Stone Mountain ES – Replace Existing Paving and add New Parking Spaces 381-35

Principal: Ms. Natasha Hendricks

School Contact: Ms. Natasha Hendricks

Regional Superintendent: Dr. Triscilla Weaver

Project Manager: George Harkness

Architect: Design/Build – F. H. Paschen

Contractor: Design/Build – F. H. Paschen

**Scope of Work:**

Replacement of existing pavement and add additional parking spaces and other work associated with the Paving.

---

**Project Construction Budget:**

**\$3,700,000 (Aggregate Total of Five Schools under one project Number.)**

---

**Project Schedule:** *(Timeline with target dates where appropriate)*

- Procurement –November 2023 – April 2024.
- Design/Construction Start/Finish – May 2024 -December 2025

---

**Previous Quarter Narrative:**

**Last Quarter Narrative** (April, May, June 2024) – Contract Execution, Design start and order all Long Lead time items after approval of them by the Architect and DCSD.

**Next Quarter Narrative** (July, August, September 2024) Complete the Paving Design and issue for permitting and approval

---

**Project Status/Update:**

The Design/Build Contractor continues developing the design with the intent to complete the documents by the end of this month and submit the drawings for permitting approval.

---

**4-Week Look Ahead:**

- Design completion
- Permit submission and Review

**End**