



Name: Lithonia High School    Date | Time: November 22, 2024

Project Name/Number: Lithonia HS Roofing Replacement 412-36

Principal: Dr. Mulanta Clark

School Contact: Dr. Mulanta Clark

Regional Superintendent: Mr. Derrick R. Hardy

Project Manager: George Harkness

Architect: Design/Build – SRS, Inc.

Contractor: Design/Build – SRS, Inc.

---

**Scope of Work:**

Replacement of existing roof and other work associated with the roof replacement.

---

**Project Construction Budget: \$3,480,530.00**

---

**Project Schedule:** *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – March 2024.
- Design/Construction Start/Finish – April 2024 - February 2025

---

**Previous Quarter Narrative: Last Quarter Narrative (July, August, September)** – Complete the Roofing Design, receive permits and start work on the roof’s replacements.

**Next Quarter Narrative – (October, November, December)** – Roofing Replacement Starting and Ongoing toward completion

---

**Project Status/Update:**

The contractor completed work on the roof replacement of the classroom wings in the rear of the school and they are continuing on the front of the school. They are 60% complete.

---

**4-Week Look Ahead:**

- Continue the roof replacement

**Photos**



**END**