



---

Name: Martin Luther King Jr. High School

Date | Time: June 21, 2024

Project Name/Number: Martin Luther King Jr. HS Roofing Replacement /413-36

Principal: Michael Alexander

School Contact: Michael Alexander

Regional Superintendent: Dr. Norman Sauce III

Project Manager: George Harkness

Architect: Design/Build – SRS, Inc.

Contractor: Design/Build – SRS, Inc.

---

**Scope of Work:**

Replacement of existing roof and other work associated with the roof replacement.

---

**Project Construction Budget: \$2,756,140.00**

---

**Project Schedule:** *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – March 2024.
  - Design/Construction Start – April 2024 - February 2025
- 

**Previous Quarter Narrative:**

**Last Quarter Narrative** (January, February, and March 2024) – Received Board Approval and issued the contract for signature by the contractor.

**Next Quarter Narrative** (April, May, June 2024) – Contract Execution, Design start and order all Long Lead time items after approval of them by the Architect and DCSD.

---

**Project Status/Update:**

The contractor continues working on the design for the roof.

---

**4-Week Look Ahead:**

- Complete the Design
  - Submit Designs for review to receive the Permits
-