



---

Name: Ronald McNair High School

Date Time: June 21, 2024

Project Number - Name: 11535 – Security Vestibule Group A

Principal: Mr. Harold Walker

School Contact: Mr. Harold Walker

Regional Superintendent: Dr. Triscilla Weaver

Project Manager: Carl Henry

Architect: Croft

Contractor: Lefko Construction

---

### Scope of Work:

Security Vestibule: Security vestibule along with bullet resistant glazing, a transaction window, and the integration of electronic devices for access control and communication.

---

### Project Construction Budget:

Security Vestibule: Ronald McNair HS \$559,691.00

---

### Project Schedule: *(Timeline with target dates where appropriate)*

Security Vestibule:

- Design Completion - 2021
  - General Contractor Procurement – October 17, 2023
  - Construction Start – January 23, 2024
  - Substantial Completion scheduled - October 28, 2024.
- 

### Previous Quarter Narrative:

Last Quarter Narrative (January, February, and March 2024):

Materials submittals for approval by A/E. Contractor coordinating with school to start demolition and prepping areas.

### Next Quarter Narrative:

Next Quarter Narrative (April, May, and June 2024):

Installation of new storefront with ballistic glass.

---

### Project Status/Update:

Security Vestibule:

- Contractor continue constructing security wall in admin office.
- 

### 4-Week Look Ahead:

Security Vestibule:

- Built resistance glass and doors to be installed.

**End**









