



Name: Ronald McNair High School

Date | Time: November 22, 2024

Project Name/Number: McNair HS Roof Replacement/41636

Principal: Mr. Harold Walker

School Contact: Mr. Harold Walker

Regional Superintendent: Dr. Triscilla Weaver

Project Manager: Carl Henry

Architect: SRS

Contractor: SRS

Scope of Work:

Design Build Roof Replacement.

Project Construction Budget: \$4,942,000.00

Project Schedule: *(Timeline with target dates where appropriate)*

- General Contractor Procurement – October 19, 2023 – December 7, 2023.
- Construction Start – October 8, 2024.
- Anticipated to be completed January 30, 2025.

Previous Quarter Narrative:

Last Quarter Narrative (July, August, September): CG executed contract received. Roof replacement design completed for all four schools.

Next Quarter Narrative (October, November, December): Start roof replacement at McNair HS, McLendon ES and Oak View ES.

Project Status/Update:

- Completed roof replacement over kitchen area.
- Continue removal and replacing roof over classrooms.

4-Week Look Ahead:

- Continue roof removal and replacement over Main Building Southeast Classrooms.

End

McNair High

Legend



Google Earth

Image Landsat / Copernicus

300 ft