



Name: Druid Hills Middle School

Date | Time: 09/27/2024

Project Name/Number: Baseball Field Renovations / 304-35

Project Name/Number: Security Vestibule, Plumbing Fixture Replacement / 343-35

Principal: Ms. Sheveeta Bonner

School Contact: Ms. Sheveeta Bonner

Regional Superintendent: Jacqueline Taylor

Project Manager: Ryan Fernandez

Architect: Cooper Carry / 343-35

Design Build Contractor: Gilbane / 304-35

Contractor: Evergreen Construction / 343-35

**Scope of Work: 304-35 Renovations to the Baseball Field including dug-out and press box
343-35 New Security Vestibule and Plumbing Fixture Replacement**

Project Construction Budget: \$1,600,000.00

Project Schedule: *(Timeline with target dates where appropriate)*

- 343-35 Construction Completion – July 2024 (pending ballistic glass lead-time and IT coordination for security vestibule.)

Previous Quarter Narrative:

- All items are completed.

Next Quarter Narrative:

- Final Change Order Approval.

Project Status/Update:

- Evergreen has finished the installation of the security vestibule and attendance office.

4-Week Look Ahead:

- All punchlist items are completed.

End