DeKalb County School District Projects Constructed with E-SPLOST IV Sales Tax Proceeds Fiscal Year 2019 (July 1, 2018 - June 30, 2019)

			Expenditures ³			Excess	
	FY 2013	FY 2019		Current Fiscal Year		Proceeds	Estimated
	Original Estimated	Current Estimated	Prior Years (June	(July 1, 2018 - June		Not	Completion
2012 Sales Tax - Authorized Projects	Cost ¹	Cost ²	30, 2018 or earlier)	30, 2019)	Total	Expended	Date
1. Americans with Disabilities Act (ADA) Improvements	\$2,342,500.00	\$2,589,945.85	\$2,339,654.64	\$185,623.42	\$2,525,278.06	\$0.00	Completed
2. Stadiums	\$9,557,400.00	\$10,252,978.66	\$10,532,998.65	\$0.00	\$10,532,998.65	\$0.00	Completed
3. Capital Renewal Program	\$84,892,200.00	\$113,743,432.17	\$81,813,603.65	\$16,742,171.64	\$98,555,775.29	\$0.00	Jul 2020
4. Code Requirements	\$2,342,500.00	\$2,781,397.48	\$1,888,077.21	\$287,989.36	\$2,176,066.57	\$0.00	Completed
5. Coralwood Diagnostic Center Addition	\$9,932,200.00	\$8,004,210.00	\$10,000.00	\$225,135.00	\$235,135.00	\$0.00	Oct 2020
6. Early Learning Center	\$2,717,300.00	\$2,682,284.00	\$55,332.19	\$1,088,060.56	\$1,143,392.75	\$0.00	Completed
7. Arts School at former Avondale MS	\$4,029,100.00	\$11,127,167.00	\$310,896.41	\$67,841.25	\$378,737.66	\$0.00	Dec 2020
8. Renovation of Southwest DeKalb HS ⁴ and Stone							
Mountain HS	\$11,056,600.00	\$35,525,148.58	\$30,624,549.48	\$1,039,211.70	\$31,663,761.18	\$0.00	Dec 2020
9. Replacement of Austin ES, Fernbank ES, Gresham Park							
ES, Pleasantdale ES, Peachcrest ES, Rockbridge ES, Smoke							
Rise ES	\$135,021,700.00	\$167,426,565.29	\$94,621,507.61	\$23,420,432.03	\$118,041,939.64	\$0.00	Dec 2020
10. Henderson MS Renovation/Addition	\$14,992,000.00	\$19,316,933.98	\$19,202,346.34	\$109,680.35	\$19,312,026.69	\$0.00	Completed
11. Redan HS Renovation/Addition	\$20,988,800.00	\$20,373,330.00	\$20,075,273.16	\$210,347.18	\$20,285,620.34	\$0.00	Completed
12. Chamblee HS Replacement	\$55,001,900.00	\$54,992,632.00	\$29,288,625.46	\$4,132,544.51	\$33,421,169.97	\$0.00	Dec 2021
13. McNair MS Replacement	\$35,043,800.00	\$42,592,213.00	\$7,871,655.19	\$26,407,937.47	\$34,279,592.66	\$0.00	Completed
14. Local School Priority Requests	\$5,153,500.00	\$3,202,479.00	\$2,902,294.25	\$0.00	\$2,902,294.25	\$0.00	Completed
15. Demolition	\$2,342,500.00	\$4,412,309.00	\$4,047,880.96	\$194,368.60	\$4,242,249.56	\$0.00	Completed
16. Safety/Security Systems Upgrade	\$2,342,500.00	\$2,312,313.00	\$2,292,719.24	\$0.00	\$2,292,719.24	\$0.00	Completed
17. Technology Equipment and Infrastructure Refresh	\$36,261,900.00	\$34,252,207.00	\$32,821,546.89	\$0.00	\$32,821,546.89	\$0.00	Completed
18. School Buses	\$9,463,700.00	\$12,800,319.00	\$12,800,247.61	\$0.00	\$12,800,247.61	\$0.00	Completed
19. Service Vehicles	\$1,592,900.00	\$2,255,311.00	\$2,252,530.33	\$0.00	\$2,252,530.33	\$0.00	Completed
20. Other capital improvements and supporting services							
	\$29,925,000.00	\$86,256,823.99	\$75,874,542.91	\$1,399,339.31	\$77,273,882.22	\$0.00	Jun 2022
All Projects	\$475,000,000.00	\$636,900,000.00	\$431,626,282.18	\$75,510,682.38	\$507,136,964.56	\$0.00	

In compliance with O.C.G.A. 48-8-122 and O.C.G.A. 48-8-141

- 1 \$475 million is each of the first 19 projects minus the 6.3% taken off and the sum of the 6.3% dollars provided to Project #20, as described in the literature provided to the public prior to the November 2011 E-SPLOST vote at http://www.dekalb.k12.ga.us/splost-iv/referendum.
- 2 Current estimated revenues increase from \$475 million to \$636.9 million by the increase of \$123.9 million from the Georgia DOE reimbursements expected plus the \$38 million in bond revenues for partial program financing.
- 3 Total expenditures as presented in this E-SPLOST report will differ from the annual financial audit report due to timing differences not included in this E-SPLOST expenditures report, relative to contracts payable, retainage payable, and accounts payable.
- 4 The Board of Education moved the Southwest DeKalb HS project from E-SPLOST III to E-SPLOST IV, increasing its total project budget by \$22.3 million, in accordance with the E-SPLOST Corrective Action Plan approved on April 27, 2012. This Board action can be found at https://eboard.eboardsolutions.com/Meetings/ViewMeetingOrder.aspx?S=4054&MID=25181.